

Overall Programme of Sustainable Growth and Infrastructure (maintained by Cambridgeshire Horizons)
Based on information available February 2007

Progress on Major Developments and Infrastructure - Appendix 1

Programme / Scheme		Dependency	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016
Planning Process														
1	Regional Spatial Strategy				Early summer 2007 - Govt publish final RSS									
2	South Cambridgeshire LDF			Core Strategy Northstow CSF & Cambridge East Adoption										
3	Cambridge City Local Plan			July 2006 - Adoption										
4	Huntingdonshire LDF			July 2007 - Core Strategy amendment Preferred Options			December 2008 Adoption							
5	East Cambridgeshire LDF						Late 2008 - Adoption							
6	Fenland LDF			Sept 2007 Consultation Core Strategy and Sites										
7	Minerals & Waste Development Scheme	2, 15, 16, 21			June 2008 - Core Strategy Adopted August 2009 - Site Specific Policies adoption									
7.1	Consultation	2												
7.2	Design & Location of MWMF (SDP)	8.2												
7.3	M&W Core Strategy (DPD)	8.2		April 2006 - Adoption			2009 - Adoption							
7.4	M&W Site Specific Proposals (DPD)			Consultation			2009 - Adoption							
Major Developments														
8	Northstowe	2, 14, 16, 21												
8.1	Submission Outline Plan App	2		Gallaghers		Gallaghers & EP June 2007								
8.2	Negotiation Plan App and S106	8.2				Section 106 signed								
8.3	Infrastructure Construction	8.2												
8.4	Housing Construction													
9	Cambridge Southern Fringe	3, 16												
9.1	Access Road Plan App	9.1		November 2006 - Application determined										
9.2	Access Road Construction													
9.3	Residential Plan Applications	7, 3												
9.4	Housing Construction	9.3												
10	Cambridge East	2, 3												
10.1	Airport Relocation Study			July 2006 - Final report										
10.2	Outline Planning Application (North of Newmarket Road)	12.1, 15.1												
10.3	Decision on Relocation	10.1												
11	Cambridge Northern Fringe East	2, 3, 7												
11.1	Development of Draft ADF													
11.2	Opening of Chesterton Station	17							June 2011					
12	Cambridge North West	2, 3												
12.1	Outline Planning Application (City Area)													
12.2	Adoption AAP						December 2008							
12.3	Housing Construction (City Area)	12.1												
13	Northbridge	4, 15												
13.1	Commence Housing Construction													
14	Loves Farm, St Neots													
14.1	Start on site													
14.2	Commence Housing Construction	14.1												
Infrastructure														
15	A14 Upgrade													
15.1	Further Public Consultation													
15.2	Preferred Route Announcement	15.1												
15.3	Publish Draft Orders	15.2												
15.4	Construction	15.3												
15.5	Scheme Opening in Stages (2012 - 2015)	15.4												
16	Guided Busway													
16.1	Planning													
16.2	Contract Award	16.2		Contract Award										
16.3	Detailed Design	16.4												
16.4	Construction	16.3												
16.5	Scheme Opening	16.4					Early 2009 - Scheme Opening							
17	A428 Caxton Common to Hardwick													
17.1	Planning													
17.2	Construction	17.1				Autumn 2007 - Scheme opening								
18	Chesterton Station & Interchange	7												
18.1	LTP Bid													
18.2	Complete Design	18.1												
18.3	Tender	18.2												
18.4	Construction	18.3							June 2011 Scheme Opening					
19	Papworth Everard Bypass													
19.1	Construction			March 2007 Scheme opening										
20	Strategic Transport Corridors (Bus Measures)													
20.1	A428 Cambridge - St Neots													
20.2	A141 March/St Ives													
20.3	A10 Cambridge/Ely													
21	North Cambridge Grid Station													
21.1	Planning Application													
21.2	Tender and Design	21.1												
21.3	Construction	21.2					Late 2008 - Commissioning							
22	Waste PFI Scheme													
22.1	Planning and Tender													
22.2	Preferred Bidder Confirmed													
22.3	Construction	22.1							2010 - Scheme online					
23	Addenbrooke's													
23.1	Elective Care Centre													
23.2	Submission outline planning application 20:20													
23.3	Construction MRC LMB building	23.1							January 2009 - Occupation					
23.4	Out Patient's Dept.													
23.5	Construction New Papworth Hospital	23.3												